

Capital Appropriations

Appropriation ID: 14-1596

[Back](#)

<b>14-1596 - Admin Agcy: 667 - Fiscal Agent: Bernalillo County - ACode: A141596 - ClassCode: 41596</b>	
Year	2014
Appropriation Title: BERN CO CARLITO SPRINGS WATER/WASTEWATER	
Description: to plan, design, construct, equip and furnish water and wastewater system improvements at the Carlito Springs open space in Bernalillo county	
Fund Code	SEVERANCE TAX BONDS
Enter NOT COMPLIANT if entity is not compliant with Executive Order 2013-006?	
Bond Sale Date	6/24/2014
Bond Series Number	2014A
Amount of Bond Sale	\$125,000
Category	Local
Subcategory	Water & Wastewater
County	Bernalillo
State Amount	\$125,000
Chapter/Section	66 / 16/ 2
Reversion Date	6/30/2018
<b>SHARE/BOF Data</b>	
Expended Amount (SHARE)	\$0
Appropriation Balance (SHARE)	\$125,000
Expended Amount (BOF)	\$0
AIPP Amount (BOF)	\$0
Reversion Amount (BOF)	\$0
Appropriation Balance (BOF)	\$125,000
Last Update (SHARE/BOF)	7/27/2016
<b>State Agency Data</b>	
ICIP Project #	28439
ICIP Priority #	/
Local Fiscal Agent	02000 - Bernalillo County
Reauth from Prior Project Amount	\$0
Amount Obligated	\$0
Project End Date	***
Expended Amount ?	\$0
AIPP Amount	\$0
Reauth of Balance to New Project	\$0
Reauth to Project #?	
Reversion Amount	\$0
Project Status?	9/7/16: Project is in design. Funding will be used for construction. (AP)
Goal/Milestone achieved Last Quarter	Hired Cherry/Agear/Reames to prepare plans and specifications.
Goal/Milestone for next Quarter	Complete design.
Project Phase	0210 - Project in Design
Current Balance	\$125,000
Last Agency Update	9/13/2016
Last Agency Submission Date	9/13/2016
<b>Local Data</b>	
Expended Amount (Local Entity)	\$0
Current Balance (Local Entity)	\$0
Project Status (Local Entity)	Project being kicked-off in June 2016. 5/31/16 JB. Project in design 06/30/2016 JV. Programing design phase in process and first public meeting scheduled for 8/11/2016. Architect is finishing up the programing document as of 8/25/16 LAM
Project Phase (Local Entity)	0200 - Purchase in Process - Ad/Bid
Goal/Milestone achieved last quarter (Local Entity)	RFP issued for the main house rehabilitation, utility system development, and site improvements. Design contract for programing phase was executed. Programing in progress 7/28/2016. Architect is finishing up the programing document as of 8/25/16 LAM
Goal/Milestone for next quarter (Local Entity)	Complete programing phase, negotiate remainder of design fee and start working on schematic design 7/28/2016. Architect is finishing up the programing document as of 8/25/16 LAM
Valid Contracts in Place (True/False)	False
No activity for month being reported (True/False)	False
Last Submission Date (Local)	8/25/2016 12:00:00 AM
Last Update (Local)	8/25/2016 12:00:00 AM

Capital Appropriations

Appropriation ID: 14-1828

[Back](#)

<b>14-1828 - Admin Agcy: 341 - Fiscal Agent: Bernalillo County - ACode: A141828 - ClassCode: 41828</b>	
Year	2014
Appropriation Title: ATRISCO	LL PARK IMPROVE-LIGHTING/FIELDS/PARKING
Description: to plan, design, construct and equip improvements to parking areas, lighting, fields, batting cages and landscaping at the Atrisco little league park in Bernalillo county	
Fund Code	SEVERANCE TAX BONDS
Enter NOT COMPLIANT if entity is not compliant with Executive Order 2013-006?	
Bond Sale Date	12/30/2014
Bond Series Number	STB14SA
Amount of Bond Sale	\$90,000
Category	Local
Subcategory	Community Facility
County	Bernalillo
State Amount	\$90,000
Chapter/Section	66 / 22/ 2
Reversion Date	6/30/2018
<b>SHARE/BOF Data</b>	
Expended Amount (SHARE)	\$0
Appropriation Balance (SHARE)	\$90,000
Expended Amount (BOF)	\$0
AIPP Amount (BOF)	\$0
Reversion Amount (BOF)	\$0
Appropriation Balance (BOF)	\$90,000
Last Update (SHARE/BOF)	7/27/2016
<b>State Agency Data</b>	
ICIP Project #	24058
ICIP Priority #	/
Local Fiscal Agent	02000 - Bernalillo County
Reauth from Prior Project Amount	\$0
Amount Obligated	\$0
Project End Date	6/30/2018
Expended Amount ?	\$0
AIPP Amount	\$0
Reauth of Balance to New Project	\$0
Reauth to Project #?	
Reversion Amount	\$0
Project Status?	09/2016 - Requested information from Grantee. No information received to date. 06/07/2016 - Requested information from County. No information provided to date. Bonds sold 01/06/2016 - GA fully executed. 03/11/2016 3rd Party Obligation documentation has not been received by Grantee. Grant Agreement Executed 01/06/2016
Goal/Milestone achieved Last Quarter	Get information from Grantee. Purchase in process Complete Plan/Design.
Goal/Milestone for next Quarter	Plan/Design underway. Get information from county.
Project Phase	0150 - Grant Agreement Issued
Current Balance	\$90,000
Last Agency Update	9/8/2016
Last Agency Submission Date	6/15/2016
<b>Local Data</b>	
Expended Amount (Local Entity)	\$0
Current Balance (Local Entity)	\$0
Project Status (Local Entity)	Grant agreements received 1/2016.Awaiting funding. Shade structure design refined and quotes obtained. New quotes and shade structure design need to be reviewed through Department process to determine how to proceed with purchase and installation based on projected total cost. County needs to budget appropriation 14-1828 14-1845 to proceed at BCC Meeting 9/27/2016. 08/26/2016 CSC DMD
Project Phase (Local Entity)	0150 - Grant Agreement Issued
Goal/Milestone achieved last quarter (Local Entity)	Received quotes for shade structures.
Goal/Milestone for next quarter (Local Entity)	Meet with LL representatives to review design. Proceed with construction of shade structures (DMD) and master planning to look at lighting, parking and pedestrian circulation issues (JCB).
Valid Contracts in Place (True/False)	False
No activity for month being reported (True/False)	False
Last Submission Date (Local)	8/26/2016 12:00:00 AM
Last Update (Local)	8/26/2016 12:00:00 AM

Capital Appropriations

Appropriation ID: 14-1829

[Back](#)

<b>14-1829 - Admin Agcy: 341 - Fiscal Agent: Bernalillo County - ACode: A141829 - ClassCode: 41829</b>	
Year	2014
Appropriation Title: BERN CO	CARLITO SPRINGS IMPROVEMENTS PH 2
Description: to plan, design	construct, equip and furnish phase 2 improvements at Carlito Springs in Bernalillo county
Fund Code	SEVERANCE TAX BONDS
Enter NOT COMPLIANT if entity is not compliant with Executive Order 2013-006?	
Bond Sale Date	6/24/2014
Bond Series Number	2014A
Amount of Bond Sale	\$143,000
Category	Local
Subcategory	Community Facility
County	Bernalillo
State Amount	\$143,000
Chapter/Section	66 / 22/ 5
Reversion Date	6/30/2018
<b>SHARE/BOF Data</b>	
Expended Amount (SHARE)	\$26,021
Appropriation Balance (SHARE)	\$116,979
Expended Amount (BOF)	\$26,021
AIPP Amount (BOF)	\$0
Reversion Amount (BOF)	\$0
Appropriation Balance (BOF)	\$116,979
Last Update (SHARE/BOF)	7/27/2016
<b>State Agency Data</b>	
ICIP Project #	28439
ICIP Priority #	/
Local Fiscal Agent	02000 - Bernalillo County
Reauth from Prior Project Amount	\$0
Amount Obligated	\$0
Project End Date	6/30/2018
Expended Amount ?	\$0
AIPP Amount	\$0
Reauth of Balance to New Project	\$0
Reauth to Project #?	
Reversion Amount	\$0
Project Status?	09/2016 - Payment processed. 06/07/16 - Requested information from County. No information provided to date. 08/25/2014 Bonds sold June 2014. 08/29/2014 - GA issued. 09/02/2014 - GA fully executed. 02/07/2015 - Have not received 3rd Party Obligation from Grantee. 09/09/2015 - Have not received 3rd Party Obligation from Grantee. Requested information from County. No information has been provided to date. 0150-Grant Agreement Issued 09/02/2014 Grant Agreement Executed 09/12/2014
Goal/Milestone achieved Last Quarter	Procurement in process
Goal/Milestone for next Quarter	Procurement process continues
Project Phase	0150 - Grant Agreement Issued
Current Balance	\$143,000
Last Agency Update	9/8/2016
Last Agency Submission Date	6/15/2016
<b>Local Data</b>	
Expended Amount (Local Entity)	\$0
Current Balance (Local Entity)	\$0
Project Status (Local Entity)	Team kick-off meeting held 6/7/16. Stated 30 SD. Public meeting being planned for July. Ciudad SWC received fuel thinning grant for 10 acres around house area scope schedule being developed by State Forestry Ciudad. LP/CSC 06/30/2016. Public Meeting was rescheduled to Aug 11, 2016. Programing design phase is ongoing 7/28/2016 LAM Architect is finishing up the programing document as of 8/25/16 LAM.
Project Phase (Local Entity)	0200 - Purchase in Process - Ad/Bid
Goal/Milestone achieved last quarter (Local Entity)	RFP issued for the main house rehabilitation, utility system development, and site improvements. Programing design phase started 7/28/106 (LAM). Architect is finishing up the programing document as of 8/25/16 LAM
Goal/Milestone for next quarter (Local Entity)	Programing should be Completed 09/2016. Schematic design phase will begin next quarter. Architect is finishing up the programing document as of 8/25/16 LAM
Valid Contracts in Place (True/False)	False
No activity for month being reported (True/False)	False
Last Submission Date (Local)	8/25/2016 12:00:00 AM
Last Update (Local)	8/25/2016 12:00:00 AM

### Capital Appropriations

Appropriation ID: 14-1830

[Back](#)

<b>14-1830 - Admin Agcy: 341 - Fiscal Agent: Bernalillo County - ACode: A141830 - ClassCode: 41830</b>	
Year	2014
Appropriation Title: BERN CO EDUCATION & WORKFORCE TRAINING CENTER	
Description: to plan, design, equip and furnish improvements and to purchase and install information technology, including related equipment, furniture and infrastructure, for an education and workforce training center in Albuquerque in Bernalillo county	
Fund Code	SEVERANCE TAX BONDS
Enter NOT COMPLIANT if entity is not compliant with Executive Order 2013-006?	COMPLIANT
Bond Sale Date	***
Bond Series Number	Not Sold
Amount of Bond Sale	\$0
Category	Local
Subcategory	Public Building
County	Bernalillo
State Amount	\$20,000
Chapter/Section	66 / 22/ 6
Reversion Date	6/30/2016
<b>SHARE/BOF Data</b>	
Expended Amount (SHARE)	\$0
Appropriation Balance (SHARE)	\$20,000
Expended Amount (BOF)	\$0
AIPP Amount (BOF)	\$0
Reversion Amount (BOF)	\$0
Appropriation Balance (BOF)	\$20,000
Last Update (SHARE/BOF)	7/27/2016
<b>State Agency Data</b>	
ICIP Project #	
ICIP Priority #	
Local Fiscal Agent	02000 - Bernalillo County
Reauth from Prior Project Amount	\$0
Amount Obligated	\$0
Project End Date	6/30/2016
Expended Amount ?	\$0
AIPP Amount	\$0
Reauth of Balance to New Project	\$0
Reauth to Project #?	
Reversion Amount	\$0
Project Status?	/ bonds not sold in June 2014 sale
Goal/Milestone achieved Last Quarter	bonds not sold
Goal/Milestone for next Quarter	bonds not sold
Project Phase	0100 - Appropriated
Current Balance	\$20,000
Last Agency Update	
Last Agency Submission Date	
<b>Local Data</b>	
Expended Amount (Local Entity)	\$0
Current Balance (Local Entity)	\$0
Project Status (Local Entity)	no activity 11/25/2014 JV. No Activity property belongs to Youth Development Inc YDI
Project Phase (Local Entity)	0150 - Grant Agreement Issued
Goal/Milestone achieved last quarter (Local Entity)	
Goal/Milestone for next quarter (Local Entity)	
Valid Contracts in Place (True/False)	False
No activity for month being reported (True/False)	True
Last Submission Date (Local)	12/29/2014 12:00:00 AM
Last Update (Local)	12/26/2014 12:00:00 AM

Capital Appropriations

Appropriation ID: 14-1833

[Back](#)

<b>14-1833 - Admin Agcy: 341 - Fiscal Agent: Bernalillo County - ACode: A141833 - ClassCode: 41833</b>	
Year	2014
Appropriation Title: BERN CO	NORTH VALLEY LL LAND/FIELDS/FCLTIES
Description: to purchase land	and to plan, design, construct and equip ball fields, parking lots and facilities for North Valley little league in Bernalillo county
Fund Code	SEVERANCE TAX BONDS
Enter NOT COMPLIANT if entity is not compliant with Executive Order 2013-006?	
Bond Sale Date	6/24/2014
Bond Series Number	2014A
Amount of Bond Sale	\$765,000
Category	Local
Subcategory	Community Facility
County	Bernalillo
State Amount	\$765,000
Chapter/Section	66 / 22/ 9
Reversion Date	6/30/2018
<b>SHARE/BOF Data</b>	
Expended Amount (SHARE)	\$0
Appropriation Balance (SHARE)	\$765,000
Expended Amount (BOF)	\$0
AIPP Amount (BOF)	\$0
Reversion Amount (BOF)	\$0
Appropriation Balance (BOF)	\$765,000
Last Update (SHARE/BOF)	7/27/2016
<b>State Agency Data</b>	
ICIP Project #	23231
ICIP Priority #	
Local Fiscal Agent	02000 - Bernalillo County
Reauth from Prior Project Amount	\$0
Amount Obligated	\$0
Project End Date	6/30/2018
Expended Amount ?	\$0
AIPP Amount	\$0
Reauth of Balance to New Project	\$0
Reauth to Project #?	
Reversion Amount	\$0
Project Status?	09/2016 - Requested information from Grantee. No informaton received to date. June 2014 Bonds sold . 08/15/2014 Anti-Donation issue letter mailed out. 08/12/2015 - Anti-Donation conditions cleared. 09/08/2015 - GA fully executed. Requested information from County. No information has been provided to date. 01/2016 - Plan/Design completed. 03/14/2016 - 3rd Party documentation not provided by County as of the date. Grant Agreement Executed 09/08/2015
Goal/Milestone achieved Last Quarter	Get information from Grantee. AD cleared. GA fully executed.
Goal/Milestone for next Quarter	Design completion. Construction underway.
Project Phase	0150 - Grant Agreement Issued
Current Balance	\$765,000
Last Agency Update	9/8/2016
Last Agency Submission Date	6/15/2016
<b>Local Data</b>	
Expended Amount (Local Entity)	\$0
Current Balance (Local Entity)	\$0
Project Status (Local Entity)	Bid awarded. Contract in process. NTP to be issued 8/5/16 DMD
Project Phase (Local Entity)	0210 - Project in Design
Goal/Milestone achieved last quarter (Local Entity)	RFB issued.
Goal/Milestone for next quarter (Local Entity)	Begin construction.
Valid Contracts in Place (True/False)	True
No activity for month being reported (True/False)	False
Last Submission Date (Local)	8/26/2016 12:00:00 AM
Last Update (Local)	8/26/2016 12:00:00 AM

Capital Appropriations

Appropriation ID: 14-1835

[Back](#)

<b>14-1835 - Admin Agcy: 341 - Fiscal Agent: Bernalillo County - ACode: A141835 - ClassCode: 41835</b>	
Year	2014
Appropriation Title: BERNALILLO PARADISE HILLS COMMUNITY CTR IMPROVE	
Description: to plan, design and construct improvements, additions and landscaping at the Paradise Hills community center and annex and adjacent parks and recreation facilities in Bernalillo county	
Fund Code	SEVERANCE TAX BONDS
Enter NOT COMPLIANT if entity is not compliant with Executive Order 2013-006?	
Bond Sale Date	6/24/2014
Bond Series Number	2014A
Amount of Bond Sale	\$825,000
Category	Local
Subcategory	Community Facility
County	Bernalillo
State Amount	\$825,000
Chapter/Section	66 / 22/ 11
Reversion Date	6/30/2018
<b>SHARE/BOF Data</b>	
Expended Amount (SHARE)	\$0
Appropriation Balance (SHARE)	\$816,750
Expended Amount (BOF)	\$0
AIPP Amount (BOF)	\$8,250
Reversion Amount (BOF)	\$0
Appropriation Balance (BOF)	\$816,750
Last Update (SHARE/BOF)	7/27/2016
<b>State Agency Data</b>	
ICIP Project #	13173
ICIP Priority #	/
Local Fiscal Agent	02000 - Bernalillo County
Reauth from Prior Project Amount	\$0
Amount Obligated	\$0
Project End Date	6/30/2018
Expended Amount ?	\$0
AIPP Amount	\$8,250
Reauth of Balance to New Project	\$0
Reauth to Project #?	
Reversion Amount	\$0
Project Status?	09/2016 - Requested information from Grantee. No information provided to date. 06/2016 - Requested information from County. No information provided to date. 08/25/2014 Bonds sold June 2014. 08/29/2014 - GA issued. 09/12/2014 - GA fully executed. 02/07/2015 - Have not received 3rd Party Obligation from Grantee. 09/09/2015 - Have not received 3rd Party Obligation from Grantee. Requested information from County. No information has been provided to date. County staff working on scope of work for this project. 03/11/2016 3rd Party Obligation documentation has not been received by Grantee. 0150-Grant Agreement Issued 09/02/2014 Grant Agreement Executed 09/12/2014
Goal/Milestone achieved Last Quarter	Get information from Grantee. County will be held a scope of work meeting in Sept 2015 with AMAFCA and Public Works.
Goal/Milestone for next Quarter	County is in the process to Hire anon call consultant for center mobility, parking, and pedestrian improvements.
Project Phase	0150 - Grant Agreement Issued
Current Balance	\$816,750
Last Agency Update	9/8/2016
Last Agency Submission Date	6/15/2016
<b>Local Data</b>	
Expended Amount (Local Entity)	\$0
Current Balance (Local Entity)	\$0
Project Status (Local Entity)	Engineers scoped and under contract May 2016. Initial public meeting held July 2016. Plans being developed for improvements in park and a redo of Park Lane. 8/1/16 JCB
Project Phase (Local Entity)	0150 - Grant Agreement Issued
Goal/Milestone achieved last quarter (Local Entity)	Scoping meeting held Sept 2015 with AMAFCA and Public Works.
Goal/Milestone for next quarter (Local Entity)	Hire on call consultant for center mobility, parking, and pedestrian improvements.
Valid Contracts in Place (True/False)	False
No activity for month being reported (True/False)	False
Last Submission Date (Local)	8/26/2016 12:00:00 AM
Last Update (Local)	8/26/2016 12:00:00 AM

Capital Appropriations

Appropriation ID: 14-1836

[Back](#)

<b>14-1836 - Admin Agcy: 341 - Fiscal Agent: Bernalillo County - ACode: A141836 - ClassCode: 41836</b>	
Year	2014
Appropriation Title:	BERN CO RIO GRANDE HIGH SCHL POOL
Description: to plan,	design, renovate, furnish and equip the Rio Grande high school pool in Albuquerque in Bernalillo county
Fund Code	SEVERANCE TAX BONDS
Enter NOT COMPLIANT if entity is not compliant with Executive Order 2013-006?	
Bond Sale Date	6/24/2014
Bond Series Number	2014A
Amount of Bond Sale	\$205,000
Category	Local
Subcategory	Public Schools
County	Bernalillo
State Amount	\$205,000
Chapter/Section	66 / 22/ 12
Reversion Date	6/30/2018
<b>SHARE/BOF Data</b>	
Expended Amount (SHARE)	\$167,031
Appropriation Balance (SHARE)	\$37,969
Expended Amount (BOF)	\$204,994
AIPP Amount (BOF)	\$0
Reversion Amount (BOF)	\$0
Appropriation Balance (BOF)	\$6
Last Update (SHARE/BOF)	7/27/2016
<b>State Agency Data</b>	
ICIP Project #	
ICIP Priority #	/
Local Fiscal Agent	02000 - Bernalillo County
Reauth from Prior Project Amount	\$0
Amount Obligated	\$59,780
Project End Date	6/30/2018
Expended Amount ?	\$204,994
AIPP Amount	\$0
Reauth of Balance to New Project	\$0
Reauth to Project #?	
Reversion Amount	\$0
Project Status?	06/07/2016 - Project complete, final payment in process. 08/25/2014 Bonds sold June 2014. 08/29/2014 - GA issued. 09/12/2014 - GA fully executed. 10/23/2015 - Received payment request 12/15 - Project progressing timely. 03/11/2016 - Project construction complete. 0150-Grant Agreement Issued 09/02/2014 Grant Agreement Executed 09/12/2014 0220-Construct 01/02/2015 0200-Purchase In Progress 08/31/2015 0200-Purchase In Progress 10/23/2015
Goal/Milestone achieved Last Quarter	Electrical work completed.
Goal/Milestone for next Quarter	Renovation continues.
Project Phase	0200 - Purchase in Process
Current Balance	\$6
Last Agency Update	6/15/2016
Last Agency Submission Date	6/15/2016
<b>Local Data</b>	
Expended Amount (Local Entity)	\$0
Current Balance (Local Entity)	\$205,000
Project Status (Local Entity)	bond will be sold 06/30/2014 JV 04/30/2014, pending bond sale in 06/30/2014. JV. Mary Salazar hand grant to hand delivered to DFA on Sept. 8, 2014, pending executed grant agreement 09/30/2014 JV. NO Activity 10/29/2014. NO Activity 11/25/2014. Project in construction but have not used this grant monies as of 12/29/2014 JV. Project in construction, additional architect services are needed pending Po 01/30/2015. PO increase for additional architect services. construction. 02/27/2015 JV. Project in construction 85 complete as of March 2015. JV 03/2015. . Project in construction with Weil Construction. 90 complete 04/30/2015 JV. Project in construction with Weil Construction. 95 complete, Pool opened on May 23, 2015 05/28/2015Construction with Weil Construction. is 100 complete,grand opening for Rio Grande Pool June 07, 2015. 06/26/2015 JV. Pending equipment deliveries.07/23/2015 JV, Working on quotes for windows and doors. JV 08/25/2015. Working on quotes for windows and doors, Pending last of the invoices 09/23/2015 JV, Waiting on electrical work to done before we solicit quotes for windows. JV 11/20/2015.Electrical work completed on November 2015. Working on soliciting quotes for windows and doors.12/28/2015. Waiting on purchasing to issue a po to Glass on Wheels in the amount of 24,863.00 for windows and doors. JV 01/27/2016. Window and doors are being installed. Ramp is in construction.Ramp has been installed, working on installing the last of the doors and windows. Project completion date will be early May 2016.03/30/2016 JV. Project complete submitted final request for payment 12 in the amount of 31,795.63
Project Phase (Local Entity)	0240 - Project Complete
Goal/Milestone achieved last quarter (Local Entity)	
Goal/Milestone for next quarter (Local Entity)	
Valid Contracts in Place (True/False)	False
No activity for month being reported (True/False)	False
Last Submission Date (Local)	5/26/2016 12:00:00 AM
Last Update (Local)	5/26/2016 12:00:00 AM

Capital Appropriations

Appropriation ID: 14-1838

[Back](#)

<b>14-1838 - Admin Agcy: 341 - Fiscal Agent: Bernalillo County - ACode: A141838 - ClassCode: 41838</b>	
Year	2014
Appropriation Title: BERN CO STORY	PLAZA LOUISIANA & CENTRAL AREA
Description: to purchase property for and to plan, design, construct and equip a route 66 story plaza in and around Louisiana boulevard and Central avenue in Bernalillo county	
Fund Code	SEVERANCE TAX BONDS
Enter NOT COMPLIANT if entity is not compliant with Executive Order 2013-006?	
Bond Sale Date	6/29/2015
Bond Series Number	STB15SA
Amount of Bond Sale	\$100,000
Category	Local
Subcategory	Community Facility
County	Bernalillo
State Amount	\$100,000
Chapter/Section	66 / 22/ 14
Reversion Date	6/30/2018
<b>SHARE/BOF Data</b>	
Expended Amount (SHARE)	\$0
Appropriation Balance (SHARE)	\$100,000
Expended Amount (BOF)	\$0
AIPP Amount (BOF)	\$0
Reversion Amount (BOF)	\$0
Appropriation Balance (BOF)	\$100,000
Last Update (SHARE/BOF)	7/27/2016
<b>State Agency Data</b>	
ICIP Project #	
ICIP Priority #	/
Local Fiscal Agent	02000 - Bernalillo County
Reauth from Prior Project Amount	\$0
Amount Obligated	\$0
Project End Date	6/30/2018
Expended Amount ?	\$0
AIPP Amount	\$0
Reauth of Balance to New Project	\$0
Reauth to Project #?	
Reversion Amount	\$0
Project Status?	08/25/2014 Bonds not sold June 2014. 08/2015 - Bonds Sold.
Goal/Milestone achieved Last Quarter	
Goal/Milestone for next Quarter	
Project Phase	0150 - Grant Agreement Issued
Current Balance	\$100,000
Last Agency Update	6/15/2016
Last Agency Submission Date	6/15/2016
<b>Local Data</b>	
Expended Amount (Local Entity)	\$0
Current Balance (Local Entity)	\$0
Project Status (Local Entity)	Grant funds will be combined with Bond funds for improvements which are currently in discussion with BC Public Works COA. Project being handled by by County Public Works 01/23/16. per memo dated 2/10/16 from R.Paul the grant will be transferred to COA. 4/30/16
Project Phase (Local Entity)	0150 - Grant Agreement Issued
Goal/Milestone achieved last quarter (Local Entity)	Grant is to be transferred to the City of Albuquerque per memo from Roger Paul dated 02/10/16. DMP 05/02/16
Goal/Milestone for next quarter (Local Entity)	Grant will be transferred to City of Albuquerque 5/02/16 DMP
Valid Contracts in Place (True/False)	False
No activity for month being reported (True/False)	True
Last Submission Date (Local)	4/30/2016 12:00:00 AM
Last Update (Local)	5/2/2016 12:00:00 AM

Capital Appropriations

Appropriation ID: 14-1839

[Back](#)

<b>14-1839 - Admin Agcy: 341 - Fiscal Agent: Bernalillo County - ACode: A141839 - ClassCode: 41839</b>	
<b>Year</b>	2014
<b>Appropriation Title</b>	BERN CO TRANSITIONAL LIVING & RECOVERY CENTER
<b>Description: to purchase, plan, design and renovate facilities for a transitional living and substance abuse recovery center for adolescents and young adults in Albuquerque in Bernalillo county</b>	
<b>Fund Code</b>	SEVERANCE TAX BONDS
<b>Enter NOT COMPLIANT if entity is not compliant with Executive Order 2013-006?</b>	
<b>Bond Sale Date</b>	6/24/2014
<b>Bond Series Number</b>	2014A
<b>Amount of Bond Sale</b>	\$322,000
<b>Category</b>	Local
<b>Subcategory</b>	Children & Family Facility
<b>County</b>	Bernalillo
<b>State Amount</b>	\$322,000
<b>Chapter/Section</b>	66 / 22 / 15
<b>Reversion Date</b>	6/30/2018
<b>SHARE/BOF Data</b>	
<b>Expended Amount (SHARE)</b>	\$204,450
<b>Appropriation Balance (SHARE)</b>	\$114,330
<b>Expended Amount (BOF)</b>	\$318,443
<b>AIPP Amount (BOF)</b>	\$3,220
<b>Reversion Amount (BOF)</b>	\$0
<b>Appropriation Balance (BOF)</b>	\$337
<b>Last Update (SHARE/BOF)</b>	7/27/2016
<b>State Agency Data</b>	
<b>ICIP Project #</b>	28632
<b>ICIP Priority #</b>	/
<b>Local Fiscal Agent</b>	02000 - Bernalillo County
<b>Reauth from Prior Project Amount</b>	\$0
<b>Amount Obligated</b>	\$3,358
<b>Project End Date</b>	6/30/2018
<b>Expended Amount ?</b>	\$315,422
<b>AIPP Amount</b>	\$3,220
<b>Reauth of Balance to New Project</b>	\$0
<b>Reauth to Project #?</b>	
<b>Reversion Amount</b>	\$0
<b>Project Status?</b>	09/2016 - Payment processed, 06/07/2016 - Project nearing completion, 08/25/2014 Bonds sold June 2014, 08/29/2014 - GA issued, 09/12/2014 - GA fully executed, 12/15 - Project progressing timely, 03/11/2016 - Project nearing completion, 0150-Grant Agreement Issued 09/02/2014 Grant Agreement Executed 09/12/2014 0200-Purchase In Progress 12/15/2014 0200-Purchase In Progress 03/05/2015 0220-Construct 03/12/2015 0200-Purchase In Progress 03/18/2015 0220-Construct 04/21/2015 0200-Purchase In Progress 05/18/2015 0220-Construct 06/03/2015 0220-Construct 06/24/2015 0220-Construct 07/27/2015 0200-Purchase In Progress 09/08/2015
<b>Goal/Milestone achieved Last Quarter</b>	Project progressing timely.
<b>Goal/Milestone for next Quarter</b>	Project nearing completion.
<b>Project Phase</b>	0100 - Appropriated
<b>Current Balance</b>	\$3,358
<b>Last Agency Update</b>	9/8/2016
<b>Last Agency Submission Date</b>	6/15/2016
<b>Local Data</b>	
<b>Expended Amount (Local Entity)</b>	\$0
<b>Current Balance (Local Entity)</b>	\$322,000
<b>Project Status (Local Entity)</b>	Local bond 06/30/2014 JV 04/30/2014. Pending bond sale in June 30, 2014 JV. Mary Salazar hand delivered to DFA on Sept. 8, 2014, pending executed agreement 09/30/2014 PO 3000028034 BAS Consulting 11/25/2014 JV. Purchase and installing security system 12/29/2014 JV. installing Doors window 01/30/2015 JV. Installing Door. Construction of drywall, septic system, cabinets, electrical, plumbing and sheetrock, purchase of light fixtures. Project in construction to being plumbing, electrical up to code and roofing 04/30/2015 JV. First part of construction complete, Facility had a Ribbon Cutting May 15, 2015. 05/28/2015 JV. Awaiting for the 2015 grant agreement to continue construction on the other part of the facilities. JV 06/26/2015. Awaiting for the 2015 grant agreement to continue construction Project manager is working on quote for concrete. 07/23/2015 JV. Awaiting for the 2015 grant agreement to continue construction project number 15-0729, 08/25/2015 JV. Waiting for the 2015 grant agreement 15-0729 to continue construction, 09/23/2015 JV. Purchased A/C unit, Asbestos sampling and lead sampling. Waiting for the 2015 grant agreement 15-0729 to continue construction, 11/24/2015 JV. Waiting for the 2015 grant agreement 15-0729 to be execute before continuing construction, 12/28/2015 JV. Bernalillo County is waiting for the 2015 grant agreement 15-0729 to be approved before construction starts. State Board of Finance has not signed off the 3rd party lease agreement with Healing Addiction in our Community. 03/30/2016 JV. Bernalillo County is waiting for grant agreement s 15-0729 and A2393 to continue construction on the other part of the facilities. State Board of Finance has signed off the 3rd party lease agreement with Healing Addiction in our Community on 04/14/2016 by Leila Kleats, Director 05/27/2016 JV. Construction on hold until other grants are fully executed 15-0729 and A2393. Construction on hold until other grants are fully executed 15-0729 and A2393 07/29/2016 JV
<b>Project Phase (Local Entity)</b>	0220 - Project in Construction
<b>Goal/Milestone achieved last quarter (Local Entity)</b>	pending other grants 15-0729 and A2393 to continue construction. 06/30/2016
<b>Goal/Milestone for next quarter (Local Entity)</b>	
<b>Valid Contracts in Place (True/False)</b>	False
<b>No activity for month being reported (True/False)</b>	True
<b>Last Submission Date (Local)</b>	7/29/2016 12:00:00 AM
<b>Last Update (Local)</b>	7/29/2016 12:00:00 AM

Capital Appropriations

Appropriation ID: 14-1840

[Back](#)

<b>14-1840 - Admin Agcy: 341 - Fiscal Agent: Bernalillo County - ACode: A141840 - ClassCode: 41840</b>	
Year	2014
Appropriation Title:	BERN CO TRANSITIONAL YOUTH HOME EQUIP & VAN
Description:	to purchase equipment and a van for a transitional home for lesbian and gay homeless youth in Albuquerque in Bernalillo county
Fund Code	SEVERANCE TAX BONDS
Enter NOT COMPLIANT if entity is not compliant with Executive Order 2013-006?	
Bond Sale Date	12/30/2014
Bond Series Number	STB14SC
Amount of Bond Sale	\$80,000
Category	Local
Subcategory	Vehicles
County	Bernalillo
State Amount	\$80,000
Chapter/Section	66 / 22/ 16
Reversion Date	6/30/2016
<b>SHARE/BOF Data</b>	
Expended Amount (SHARE)	\$0
Appropriation Balance (SHARE)	\$80,000
Expended Amount (BOF)	\$0
AIPP Amount (BOF)	\$0
Reversion Amount (BOF)	\$0
Appropriation Balance (BOF)	\$80,000
Last Update (SHARE/BOF)	7/27/2016
<b>State Agency Data</b>	
CIP Project #	
CIP Priority #	
Local Fiscal Agent	02000 - Bernalillo County
Reauth from Prior Project Amount	\$0
Amount Obligated	\$0
Project End Date	6/30/2016
Expended Amount ?	\$0
AIPP Amount	\$0
Reauth of Balance to New Project	\$0
Reauth to Project #?	
Reversion Amount	\$0
Project Status?	AD - Requested information from County. No information has been provided to date.
Goal/Milestone achieved Last Quarter	
Goal/Milestone for next Quarter	
Project Phase	REAUT - Funds reauthorized for another
Current Balance	\$80,000
Last Agency Update	3/15/2016
Last Agency Submission Date	3/15/2016
<b>Local Data</b>	
Expended Amount (Local Entity)	\$0
Current Balance (Local Entity)	\$0
Project Status (Local Entity)	Questionnaire filled out to sell bond in Dec 2014 11/25/2014 JV. Pending grant agreement 12/29/2014, Pending grant agreement 01/30/2015 JV. Pending grant agreement 02/27/2015 JV. Pending grant agreement as of March 2015, conditions from the Attorney General of NM dated September 03, 2014 are attached to this grant, March 2015 JV. April 2015, conditions from the Attorney General of NM dated September 03, 2014 are attached to this grant, April 2015 JV. Pending grant agreement as of May 2015, conditions from the Attorney General of NM dated September 03, 2014 are attached to this grant, Bernalillo County is working on a Lease Agreement, 015/28/2015 JV. County is working on lease agreement 06/26/2015 JV. Pending grant agreement as of July 2015, conditions from the Attorney General of NM dated September 03, 2014 are attached to this grant. Bernalillo County is working on a Lease Agreement. 07/23/2015 JV. Pending Agreement 08/26/2015 JV. Pending grant agreement as of September 2015, conditions from the Attorney General of NM dated September 03, 2014 are attached to this grant. Bernalillo County is working on an Equipment Lease Agreement. 09/23/2015. . Pending grant agreement as of November 2015, Bernalillo County is working on a lease agreement with the third party CASA Q.JV 11/24/2015. Pending grant agreement as of December 2015, Bernalillo County is working is working with DFA on a third party lease agreement. 12/28/2015 JV.
Project Phase (Local Entity)	0150 - Grant Agreement Issued
Goal/Milestone achieved last quarter (Local Entity)	
Goal/Milestone for next quarter (Local Entity)	
Valid Contracts in Place (True/False)	False
No activity for month being reported (True/False)	False
Last Submission Date (Local)	12/28/2015 12:00:00 AM
Last Update (Local)	12/28/2015 12:00:00 AM

Capital Appropriations

Appropriation ID: 14-1841

[Back](#)

<b>14-1841 - Admin Agcy: 341 - Fiscal Agent: Bernalillo County - ACode: A141841 - ClassCode: 41841</b>	
Year	2014
Appropriation Title: ROUTE 66 VISITORS CTR ON WEST CENTRAL AVE	
Description: to purchase, plan, construct, furnish and equip a Route 66 visitors center on west Central avenue in Bernalillo county	
Fund Code	SEVERANCE TAX BONDS
Enter NOT COMPLIANT if entity is not compliant with Executive Order 2013-006?	
Bond Sale Date	6/24/2014
Bond Series Number	2014A
Amount of Bond Sale	\$40,000
Category	Local
Subcategory	Community Facility
County	Bernalillo
State Amount	\$40,000
Chapter/Section	66 / 22 / 17
Reversion Date	6/30/2018
<b>SHARE/BOF Data</b>	
Expended Amount (SHARE)	\$0
Appropriation Balance (SHARE)	\$40,000
Expended Amount (BOF)	\$0
AIPP Amount (BOF)	\$0
Reversion Amount (BOF)	\$0
Appropriation Balance (BOF)	\$40,000
Last Update (SHARE/BOF)	7/27/2016
<b>State Agency Data</b>	
ICIP Project #	28611
ICIP Priority #	/
Local Fiscal Agent	02000 - Bernalillo County
Reauth from Prior Project Amount	\$0
Amount Obligated	\$0
Project End Date	6/30/2018
Expended Amount ?	\$0
AIPP Amount	\$0
Reauth of Balance to New Project	\$0
Reauth to Project #?	
Reversion Amount	\$0
Project Status?	09/2016 - Requested information from Grantee. No information provided to date. 08/25/2014 Bonds sold June 2014. GA emailed 08/29/2014. 09/12/2014 - GA fully executed. 02/07/2015 - Have not received 3rd Party Obligation from Grantee. 09/09/2015 - Have not received 3rd Party Obligation from Grantee. 01/2016 - Requested information from County. No information has been provided to date. 03/11/2016 - Requested information from County. No information has been provided to date. Have not received 3rd Party Obligation from Grantee. 0150-Grant Agreement Issued 09/02/2014 Grant Agreement Executed 09/12/2014
Goal/Milestone achieved Last Quarter	County looking for additional funding for this project.
Goal/Milestone for next Quarter	Get information from Grantee.
Project Phase	0150 - Grant Agreement Issued
Current Balance	\$40,000
Last Agency Update	9/8/2016
Last Agency Submission Date	6/15/2016
<b>Local Data</b>	
Expended Amount (Local Entity)	\$0
Current Balance (Local Entity)	\$0
Project Status (Local Entity)	Spoke with Sherri Brueggemann, Manager of Albuquerque Public Art about the 66 Visitor s center on the West side. There was multiple initiatives by the neighborhood associations in the area to secure funding for a visitor center/gateway. Sherri suggested I reach out to City Councilor Klarissa Pena s policy analyst Nancy Montano as Councilor Pena has been involved in the process. No change in August 2016 08/26/2016 CSC/NM
Project Phase (Local Entity)	0150 - Grant Agreement Issued
Goal/Milestone achieved last quarter (Local Entity)	Spoke with Sherri Brueggemann, Manager of Albuquerque Public Art
Goal/Milestone for next quarter (Local Entity)	Funds will be spent to construct and furnish the center at a later date...DMP 2/29/2016
Valid Contracts in Place (True/False)	False
No activity for month being reported (True/False)	True
Last Submission Date (Local)	8/26/2016 12:00:00 AM
Last Update (Local)	8/26/2016 12:00:00 AM

Capital Appropriations

Appropriation ID: 14-1842

[Back](#)

<b>14-1842 - Admin Agcy: 341 - Fiscal Agent: Bernalillo County - ACode: A141842 - ClassCode: 41842</b>	
Year	2014
Appropriation Title:	SOUTH VALLEY ECON DVLP CTR IMPROVE & ADDITIONS
Description: to plan	design, construct, equip and furnish improvements and additions to the South Valley economic development center in Bernalillo county
Fund Code	SEVERANCE TAX BONDS
Enter NOT COMPLIANT if entity is not compliant with Executive Order 2013-006?	
Bond Sale Date	6/24/2014
Bond Series Number	2014A
Amount of Bond Sale	\$157,000
Category	Local
Subcategory	Economic Development
County	Bernalillo
State Amount	\$157,000
Chapter/Section	66 / 22 / 18
Reversion Date	6/30/2018
<b>SHARE/BOF Data</b>	
Expended Amount (SHARE)	\$0
Appropriation Balance (SHARE)	\$155,430
Expended Amount (BOF)	\$0
AIPP Amount (BOF)	\$1,570
Reversion Amount (BOF)	\$0
Appropriation Balance (BOF)	\$155,430
Last Update (SHARE/BOF)	7/27/2016
<b>State Agency Data</b>	
ICIP Project #	
ICIP Priority #	/
Local Fiscal Agent	02000 - Bernalillo County
Reauth from Prior Project Amount	\$0
Amount Obligated	\$0
Project End Date	6/30/2018
Expended Amount ?	\$0
AIPP Amount	\$1,570
Reauth of Balance to New Project	\$0
Reauth to Project #?	
Reversion Amount	\$0
Project Status?	08/25/2014 Bonds sold June 2014. Anti-Donation issue letter mailed out 08/15/2014. Documentation in review.
Goal/Milestone achieved Last Quarter	Working on clearing AD conditions
Goal/Milestone for next Quarter	working on clearing AD conditions
Project Phase	0100 - Appropriated
Current Balance	\$155,430
Last Agency Update	6/15/2016
Last Agency Submission Date	6/15/2016
<b>Local Data</b>	
Expended Amount (Local Entity)	\$0
Current Balance (Local Entity)	\$0
Project Status (Local Entity)	Working with DFA LGD and Legal to complete review of third party agreement.6/30/2016 Working with DFA LGD and Legal to complete review of third party agreement. 5/30/2016 Working with DFA LGD and Legal to complete review of third party agreement. 4/29/16 Third party agreement has been executed and has been submitted to DFA for its review 2/29/16. Pending grant agreement as of March 2015. Conditions from the Attorney General of NM dated September 03, 2014 are attached to this grant. Pending grant agreement as of April 2015. Conditions from the Attorney General of NM dated September 03, 2014 are attached to this grant 04/30/2015 JV. Pending grant agreement Conditions from the Attorney General of NM dated September 03, 2014 are attached to this grant. 05/28/2015 JV. Pending grant agreement as of June 2015. Conditions from the Attorney General of NM dated September 03, 2014 are attached to this grant. JV 06/26/2015. Pending grant agreement as of July 2015. Conditions from the Attorney General of NM dated September 03, 2014 are attached to this grant.07/24/2015 JV. Pending Grant Agreement as of 08/26/2015 JV. Pending grant agreement as of September 2015. Conditions from the Attorney General of NM dated September 03, 2014 are attached to this grant.09/23/2015 JV.The operating/Maintenance agreement with the RGCCDC is being reviewed by DFA Legal. JV 11/25/2015. The Operating/Maintenance agreement with the Rio Grande Community Development Corporation RGCCDC is being reviewed by DFA Legal. 12/28/2015 JV
Project Phase (Local Entity)	0150 - Grant Agreement Issued
Goal/Milestone achieved last quarter (Local Entity)	
Goal/Milestone for next quarter (Local Entity)	
Valid Contracts in Place (True/False)	False
No activity for month being reported (True/False)	False
Last Submission Date (Local)	12/28/2015 12:00:00 AM
Last Update (Local)	6/30/2016 12:00:00 AM

Capital Appropriations

Appropriation ID: 14-1845

[Back](#)

<b>14-1845 - Admin Agcy: 341 - Fiscal Agent: Bernalillo County - ACode: A141845 - ClassCode: 41845</b>	
Year	2014
<b>Appropriation Title: ALB ATRISCO LL PARK INFRASTRUCTURE/SAFETY IMPROVE</b>	
Description: to plan, design and construct infrastructure and safety improvements to the Atrisco little league park in Albuquerque in Bernalillo county	
Fund Code	SEVERANCE TAX BONDS
Enter NOT COMPLIANT if entity is not compliant with Executive Order 2013-006?	
Bond Sale Date	12/30/2014
Bond Series Number	STB14SA
Amount of Bond Sale	\$65,000
Category	Local
Subcategory	Community Facility
County	Bernalillo
State Amount	\$65,000
Chapter/Section	66 / 22/ 23
Reversion Date	6/30/2018
<b>SHARE/BOF Data</b>	
Expended Amount (SHARE)	\$0
Appropriation Balance (SHARE)	\$65,000
Expended Amount (BOF)	\$0
AIPP Amount (BOF)	\$0
Reversion Amount (BOF)	\$0
Appropriation Balance (BOF)	\$65,000
Last Update (SHARE/BOF)	7/27/2016
<b>State Agency Data</b>	
ICIP Project #	24058
ICIP Priority #	
Local Fiscal Agent	02000 - Bernalillo County
Reauth from Prior Project Amount	\$0
Amount Obligated	\$0
Project End Date	6/30/2018
Expended Amount ?	\$0
AIPP Amount	\$0
Reauth of Balance to New Project	\$0
Reauth to Project #?	
Reversion Amount	\$0
Project Status?	09/2016 - Requested information from Grantee. No information provided to date. 06/07/2016 - Requested information from County. No information provided to date. 08/25/2014 Bonds sold June 2014. 12/30/2015 - GA issued. 01/06/2016 - GA fully executed. Requested information from County. No information provided to date. 03/11/2016 3rd Party Obligation documentation has not been received by Grantee. 0150-Grant Agreement Issued 12/30/2015 Grant Agreement Executed 01/06/2016 Get information from grantee. AD conditions cleared
Goal/Milestone achieved Last Quarter	
Goal/Milestone for next Quarter	GA executed Jan 2016
Project Phase	0150 - Grant Agreement Issued
Current Balance	\$65,000
Last Agency Update	9/8/2016
Last Agency Submission Date	6/15/2016
<b>Local Data</b>	
Expended Amount (Local Entity)	\$0
Current Balance (Local Entity)	\$0
Project Status (Local Entity)	Grant agreements received 1/2016. County needs to budget appropriation 14-1828 14-1845 to proceed at BCC Meeting 9/27/2016. 08/26/16 CSC
Project Phase (Local Entity)	0150 - Grant Agreement Issued
Goal/Milestone achieved last quarter (Local Entity)	Received quotes for shade structures.
Goal/Milestone for next quarter (Local Entity)	Meet with LL representatives to review design. Proceed with construction of shade structures (DMD) and master planning to look at lighting, parking and pedestrian circulation issues (JCB).
Valid Contracts in Place (True/False)	False
No activity for month being reported (True/False)	False
Last Submission Date (Local)	8/26/2016 12:00:00 AM
Last Update (Local)	8/26/2016 12:00:00 AM

Capital Appropriations

Appropriation ID: 14-1882

[Back](#)

<b>14-1882 - Admin Agcy: 341 - Fiscal Agent: Bernalillo County - ACode: A141882 - ClassCode: 41882</b>	
Year	2014
Appropriation Title: BERN CO	ALTAMONT LL FIELDS & INFRA
Description:	to plan, design and construct improvements to the fields and infrastructure for Altamont little league in Albuquerque in Bernalillo county
Fund Code	SEVERANCE TAX BONDS
Enter NOT COMPLIANT if entity is not compliant with Executive Order 2013-006?	
Bond Sale Date	6/24/2014
Bond Series Number	2014A
Amount of Bond Sale	\$165,000
Category	Local
Subcategory	Community Facility
County	Bernalillo
State Amount	\$165,000
Chapter/Section	66 / 22/ 66
Reversion Date	6/30/2018
<b>SHARE/BOF Data</b>	
Expended Amount (SHARE)	\$0
Appropriation Balance (SHARE)	\$165,000
Expended Amount (BOF)	\$0
AIPP Amount (BOF)	\$0
Reversion Amount (BOF)	\$0
Appropriation Balance (BOF)	\$165,000
Last Update (SHARE/BOF)	7/27/2016
<b>State Agency Data</b>	
ICIP Project #	30998
ICIP Priority #	7
Local Fiscal Agent	02000 - Bernalillo County
Reauth from Prior Project Amount	\$0
Amount Obligated	\$0
Project End Date	6/30/2018
Expended Amount ?	\$0
AIPP Amount	\$0
Reauth of Balance to New Project	\$0
Reauth to Project #?	
Reversion Amount	\$0
Project Status?	09/2016 - Requested information from Grantee. No information provided to date. 05/18/2016 - GA fully executed. 08/25/2014 Bonds sold June 2014. 02/04/2016 - GA issued. Requested information from County. No information provided to date. 0150-Grant Agreement Issued 02/04/2016
Goal/Milestone achieved Last Quarter	Ga issued.
Goal/Milestone for next Quarter	Get information from Grantee. Received signed ga from grantee.
Project Phase	0150 - Grant Agreement Issued
Current Balance	\$165,000
Last Agency Update	9/8/2016
Last Agency Submission Date	6/15/2016
<b>Local Data</b>	
Expended Amount (Local Entity)	\$0
Current Balance (Local Entity)	\$0
Project Status (Local Entity)	SOP Meeting held 3/3/16 and 2016 Field Use Agreement executed. Quotes have been received for artificial turf purchase and installation on two fields. Working with Purchasing Dept. regarding contract. We are proposing to use on-call contractor, Westwind Landscape, quote has been submitted under CES contract for installation. County needs to budget 14-1882 appropriation to combine it with 13-1622 in order to proceed at BCC meeting 9/27/2016. 08/26/2016 CSC
Project Phase (Local Entity)	0150 - Grant Agreement Issued
Goal/Milestone achieved last quarter (Local Entity)	SOP Meeting held 3/3/16 and 2016 Field Use Agreement executed
Goal/Milestone for next quarter (Local Entity)	Meet States AD conditions. Select contract and start construction.
Valid Contracts in Place (True/False)	False
No activity for month being reported (True/False)	False
Last Submission Date (Local)	8/26/2016 12:00:00 AM
Last Update (Local)	8/26/2016 12:00:00 AM

Capital Appropriations

Appropriation ID: 14-1884

[Back](#)

<b>14-1884 - Admin Agcy: 341 - Fiscal Agent: Bernalillo County - ACode: A141884 - ClassCode: 41884</b>	
Year	2014
Appropriation Title:	BERN CO SOUTH VALLEY YOUTH CRISIS MULTI ROOM
Description:	to purchase, plan, design and construct a multipurpose room for the youth crisis shelter in the south valley in Albuquerque in Bernalillo county
Fund Code	SEVERANCE TAX BONDS
Enter NOT COMPLIANT if entity is not compliant with Executive Order 2013-006?	
Bond Sale Date	12/30/2014
Bond Series Number	STB14SC
Amount of Bond Sale	\$75,000
Category	Local
Subcategory	Children & Family Facility
County	Bernalillo
State Amount	\$75,000
Chapter/Section	66 / 22/ 69
Reversion Date	6/30/2018
<b>SHARE/BOF Data</b>	
Expended Amount (SHARE)	\$0
Appropriation Balance (SHARE)	\$75,000
Expended Amount (BOF)	\$0
AIPP Amount (BOF)	\$0
Reversion Amount (BOF)	\$0
Appropriation Balance (BOF)	\$75,000
Last Update (SHARE/BOF)	7/27/2016
<b>State Agency Data</b>	
CIP Project #	
CIP Priority #	
Local Fiscal Agent	02000 - Bernalillo County
Reauth from Prior Project Amount	\$0
Amount Obligated	\$0
Project End Date	6/30/2018
Expended Amount ?	\$0
AIPP Amount	\$0
Reauth of Balance to New Project	\$0
Reauth to Project #?	
Reversion Amount	\$0
Project Status?	08/25/2014 Bonds not sold June 2014. Requested information from County. No information provided to date. 12/15 - Requested information from County. No other information has been provided to date. 03/11/2016 - Requested information from County. No information provided to date.
Goal/Milestone achieved Last Quarter	County staff working on scope of work for this project.
Goal/Milestone for next Quarter	Get information from Grantee.
Project Phase	0100 - Appropriated
Current Balance	\$75,000
Last Agency Update	6/15/2016
Last Agency Submission Date	6/15/2016
<b>Local Data</b>	
Expended Amount (Local Entity)	\$0
Current Balance (Local Entity)	\$0
Project Status (Local Entity)	filled out questionnaire to request sell of bond in Dec 2014 11/25/2014 JV. Pending grant agreement 12/29/2014 JV. Pending grant agreement 01/30/2015 JV. Pending grant agreement 02/27/2015 JV. Pending grant agreement as of 03/30/2015 JV. Pending grant agreement as of April 2015. Conditions from the Attorney General of NM dated September 03, 2014 are attached to this grant 04/30/2015 JV. Pending grant agreement as of May 1 2015. Conditions from the Attorney General of NM dated September 03, 2014 are attached to this grant. 05/28/2015 JV, Conditions from the Attorney General of NM dated September 03, 2014 are attached to this grant. 06/25/2015 JV. Pending grant agreement as of July 2015. Conditions from the Attorney General of NM dated September 03, 2014 are attached to this grant.07/24/2015 JV. Pending grant agreement as of Aug, 2015, 08/26/2015 JV. Conditions from the Attorney General of NM dated September 03, 2014. Conditions from the Attorney General of NM September 03, 2014 are attached to this grant and have not been met. JV 09/23/2015.YDI will request that these funds be re-authorized, as there is not physical space to construct an addition at this location Jv 11/25/2015YDI will request that these funds be re-authorized, as there is not physical space to construct an addition at this location 12/28/2015 JV. Bernalillo County will request that these funds be re-authorized, JV 01/29/2016
Project Phase (Local Entity)	0150 - Grant Agreement Issued
Goal/Milestone achieved last quarter (Local Entity)	
Goal/Milestone for next quarter (Local Entity)	
Valid Contracts in Place (True/False)	False
No activity for month being reported (True/False)	False
Last Submission Date (Local)	1/29/2016 12:00:00 AM
Last Update (Local)	1/29/2016 12:00:00 AM

Capital Appropriations

Appropriation ID: 14-1885

[Back](#)

<b>14-1885 - Admin Agcy: 341 - Fiscal Agent: Bernalillo County - ACode: A141885 - ClassCode: 41885</b>	
Year	2014
Appropriation Title:	SOUTH VALLEY ECON DVLP CTR FURNISH
Description:	to furnish the South Valley economic development center in Albuquerque in Bernalillo county
Fund Code	SEVERANCE TAX BONDS
Enter NOT COMPLIANT if entity is not compliant with Executive Order 2013-006?	
Bond Sale Date	12/30/2014
Bond Series Number	STB14SA
Amount of Bond Sale	\$43,800
Category	Local
Subcategory	Economic Development
County	Bernalillo
State Amount	\$43,800
Chapter/Section	66 / 22 / 70
Reversion Date	6/30/2018
<b>SHARE/BOF Data</b>	
Expended Amount (SHARE)	\$0
Appropriation Balance (SHARE)	\$43,800
Expended Amount (BOF)	\$0
AIPP Amount (BOF)	\$0
Reversion Amount (BOF)	\$0
Appropriation Balance (BOF)	\$43,800
Last Update (SHARE/BOF)	7/27/2016
<b>State Agency Data</b>	
ICIP Project #	
ICIP Priority #	/
Local Fiscal Agent	02000 - Bernalillo County
Reauth from Prior Project Amount	\$0
Amount Obligated	\$0
Project End Date	6/30/2018
Expended Amount ?	\$0
AIPP Amount	\$0
Reauth of Balance to New Project	\$0
Reauth to Project # ?	
Reversion Amount	\$0
Project Status ?	08/25/2014 - bonds were sold June 2014. mu 08/15/2014 - Anti-donation issue letter mailed out. Documentation in review process.
Goal/Milestone achieved Last Quarter	AD conditions to be cleared
Goal/Milestone for next Quarter	Working on AD conditions to be cleared.
Project Phase	0100 - Appropriated
Current Balance	\$43,800
Last Agency Update	6/15/2016
Last Agency Submission Date	6/15/2016
<b>Local Data</b>	
Expended Amount (Local Entity)	\$0
Current Balance (Local Entity)	\$0
Project Status (Local Entity)	Working with DFA LGD and Legal to complete review of third party agreement. 6/30/2016 Working with DFA LGD and Legal to complete review of third party agreement. 5/29/16. Working with DFA to complete review of third party agreement. 4/29/16 Third party agreement has been executed and has been submitted to DFA for its review 2/29/16. Pending grant agreement as of March 2015. Conditions from the Attorney General of NM dated September 03, 2014 are attached to this grant. March 2015 JV. Pending grant agreement as of April 2015. Conditions from the Attorney General of NM dated September 03, 2014 are attached to this grant. Pending grant agreement as of May 2015. Conditions from the Attorney General of NM dated September 03, 2014 are attached to this grant.05/28/2015 JV. As of June 2015 conditions from the Attorney General of NM dated September 03, 2014 are attached to this grant.Pending grant agreement as of July 2015. Conditions from the Attorney General of NM dated September 03, 2014 are attached to this grant. 07/24/2015 JV. Pending grant agreement as of August 2015.08/26/2015 JV. Pending grant agreement as of September 2015.Conditions from the Attorney General of NM dated September 03, 2014 are attached to this grant. 09/23/2015. The operating/Maintenance agreement with the RGCDC is being reviewed by DFA Legal.JV 11/25/2015.1. The Operating/Maintenance agreement with the Rio Grande Community Development Corporation RGCDC is being reviewed by DFA Legal. 12/28/2015 JV.
Project Phase (Local Entity)	0150 - Grant Agreement Issued
Goal/Milestone achieved last quarter (Local Entity)	
Goal/Milestone for next quarter (Local Entity)	
Valid Contracts in Place (True/False)	False
No activity for month being reported (True/False)	False
Last Submission Date (Local)	12/28/2015 12:00:00 AM
Last Update (Local)	6/30/2016 12:00:00 AM

### Capital Appropriations

Appropriation ID: 14-2031

[Back](#)

<b>14-2031 - Admin Agcy: 805 - Fiscal Agent: Bernalillo County - ACode: A142031 - ClassCode: 42031</b>	
Year	2014
Appropriation Title: ISLETA & RAYMAC SW	PEDESTRIAN SAFETY IMPROVE
Description: to plan, design, construct and install pedestrian safety improvements incorporating public art at Isleta boulevard and Raymac road in Bernalillo county	
Fund Code	SEVERANCE TAX BONDS
Enter NOT COMPLIANT if entity is not compliant with Executive Order 2013-006?	
Bond Sale Date	6/24/2014
Bond Series Number	2014A
Amount of Bond Sale	\$25,000
Category	Local
Subcategory	Highways, Roads, Bridges
County	Bernalillo
State Amount	\$25,000
Chapter/Section	66 / 25/ 2
Reversion Date	6/30/2018
<b>SHARE/BOF Data</b>	
Expended Amount (SHARE)	\$25,000
Appropriation Balance (SHARE)	\$0
Expended Amount (BOF)	\$25,000
AIPP Amount (BOF)	\$0
Reversion Amount (BOF)	\$0
Appropriation Balance (BOF)	\$0
Last Update (SHARE/BOF)	7/27/2016
<b>State Agency Data</b>	
ICIP Project #	
ICIP Priority #	/
Local Fiscal Agent	02000 - Bernalillo County
Reauth from Prior Project Amount	\$0
Amount Obligated	\$25,000
Project End Date	6/30/2018
Expended Amount ?	\$0
AIPP Amount	\$0
Reauth of Balance to New Project	\$0
Reauth to Project #?	
Reversion Amount	\$0
Project Status?	July 2016 Project complete awaiting NTC packet Notice of Obligation has been received as of 4/13/2016. Will issue PO.
Goal/Milestone achieved Last Quarter	Construction complete
Goal/Milestone for next Quarter	NTC packet
Project Phase	0230 - Substantial Completion - Closeout
Current Balance	\$25,000
Last Agency Update	7/27/2016
Last Agency Submission Date	7/13/2016
<b>Local Data</b>	
Expended Amount (Local Entity)	\$25,000
Current Balance (Local Entity)	\$0
Project Status (Local Entity)	Executed agreement received in November 2014. DMP
Project Phase (Local Entity)	0245 - Purchase Complete
Goal/Milestone achieved last quarter (Local Entity)	P.O. 3000029296 was issued to TAPCO. Product was manufactured and installed. Sent reimbursement to NMDOT in Sept. 15. Still waiting for payment. 5/02/16 DMP
Goal/Milestone for next quarter (Local Entity)	Project is complete and will be closed once we receive reimbursement. NMDOT has not reimbursed since request was submitted in Sept. 2015. 2/02/16 DMP. Still waiting for check from State. 07/29/16 DMK
Valid Contracts in Place (True/False)	True
No activity for month being reported (True/False)	True
Last Submission Date (Local)	7/27/2016 12:00:00 AM
Last Update (Local)	8/1/2016 12:00:00 AM

Capital Appropriations

Appropriation ID: 14-2032

[Back](#)

<b>14-2032 - Admin Agcy: 805 - Fiscal Agent: Bernalillo County - ACode: A142032 - ClassCode: 42032</b>	
Year	2014
Appropriation Title: SUNSET RD IMPROVE - BERN CO	
Description: to plan, design and construct improvements, including an underground storm drain, storm drainage retention pond, curbs, sidewalk and asphalt replacement, to Sunset road from the post office south of Bridge boulevard to Gatewood avenue in Los Ranchos de Atrisco community of Bernalillo county	
Fund Code	SEVERANCE TAX BONDS
Enter NOT COMPLIANT if entity is not compliant with Executive Order 2013-006?	
Bond Sale Date	6/24/2014
Bond Series Number	2014A
Amount of Bond Sale	\$281,800
Category	Local
Subcategory	Highways, Roads, Bridges
County	Bernalillo
State Amount	\$281,800
Chapter/Section	66 / 25/ 3
Reversion Date	6/30/2018
<b>SHARE/BOF Data</b>	
Expended Amount (SHARE)	\$0
Appropriation Balance (SHARE)	\$281,800
Expended Amount (BOF)	\$0
AIPP Amount (BOF)	\$0
Reversion Amount (BOF)	\$0
Appropriation Balance (BOF)	\$281,800
Last Update (SHARE/BOF)	7/27/2016
<b>State Agency Data</b>	
ICIP Project #	28616
ICIP Priority #	/
Local Fiscal Agent	02000 - Bernalillo County
Reauth from Prior Project Amount	\$0
Amount Obligated	\$0
Project End Date	6/30/2018
Expended Amount ?	\$0
AIPP Amount	\$0
Reauth of Balance to New Project	\$0
Reauth to Project #?	
Reversion Amount	\$0
Project Status?	Aug 2016 Tied to federal project A301740, Reimbursement received to district on 9/13/2016 for 99, 598.77 July 2016 Need update from District, need federal project number project is tied to KCG Grant Agreement D14699
Goal/Milestone achieved Last Quarter	Grant Agreement issued
Goal/Milestone for next Quarter	Receive Notice of Obligation to create PO
Project Phase	0210 - Project in Design
Current Balance	\$281,800
Last Agency Update	9/13/2016
Last Agency Submission Date	9/13/2016
<b>Local Data</b>	
Expended Amount (Local Entity)	\$99,599
Current Balance (Local Entity)	\$182,201
Project Status (Local Entity)	Preparing design costs. 10/1/15 DMP In Design. 07/29/16 DMK
Project Phase (Local Entity)	0210 - Project in Design
Goal/Milestone achieved last quarter (Local Entity)	P.O. issued to Molzen Corbin on 10/12/15. P.O. 3000031015. Waiting for invoices to be paid 8/30/16 DMP
Goal/Milestone for next quarter (Local Entity)	Design has begun for the project. Will reimburse this quarter 8/30/16. DMP
Valid Contracts in Place (True/False)	True
No activity for month being reported (True/False)	True
Last Submission Date (Local)	8/1/2016 12:00:00 AM
Last Update (Local)	8/30/2016 12:00:00 AM

### Capital Appropriations

Appropriation ID: 14-2036

[Back](#)

<b>14-2036 - Admin Agcy: 805 - Fiscal Agent: Bernalillo County - ACode: A142036 - ClassCode: 42036</b>	
Year	2014
Appropriation Title: COPPER AVE HEALTHY TRAILS IMPROVE-ALB	
Description: for healthy trails improvements on Copper avenue NE between Louisiana boulevard and Wyoming boulevard in Albuquerque in Bernalillo county	
Fund Code	SEVERANCE TAX BONDS
Enter NOT COMPLIANT if entity is not compliant with Executive Order 2013-006?	
Bond Sale Date	6/24/2014
Bond Series Number	2014A
Amount of Bond Sale	\$20,000
Category	Local
Subcategory	Highways, Roads, Bridges
County	Bernalillo
State Amount	\$20,000
Chapter/Section	66 / 25/ 7
Reversion Date	6/30/2018
<b>SHARE/BOF Data</b>	
Expended Amount (SHARE)	\$0
Appropriation Balance (SHARE)	\$20,000
Expended Amount (BOF)	\$0
AIPP Amount (BOF)	\$0
Reversion Amount (BOF)	\$0
Appropriation Balance (BOF)	\$20,000
Last Update (SHARE/BOF)	7/27/2016
<b>State Agency Data</b>	
ICIP Project #	
ICIP Priority #	/
Local Fiscal Agent	02000 - Bernalillo County
Reauth from Prior Project Amount	\$0
Amount Obligated	\$20,000
Project End Date	6/30/2018
Expended Amount ?	\$0
AIPP Amount	\$0
Reauth of Balance to New Project	\$0
Reauth to Project #?	
Reversion Amount	\$0
Project Status?	SEPT District performing final file audit, will then process NTC, Will close by End of OCT July 2016 ADA issues, working on correcting before project can be closed out KCG Purchase Order in place as of 4-25-2016 Received Notice of Obligation on 4-13-2016.
Goal/Milestone achieved Last Quarter	Project Complete
Goal/Milestone for next Quarter	Process NTC packet
Project Phase	0230 - Substantial Completion - Closeout
Current Balance	\$20,000
Last Agency Update	9/13/2016
Last Agency Submission Date	9/13/2016
<b>Local Data</b>	
Expended Amount (Local Entity)	\$19,816
Current Balance (Local Entity)	\$184
Project Status (Local Entity)	Agreement executed on 10/30/2015. DMP
Project Phase (Local Entity)	0240 - Project Complete
Goal/Milestone achieved last quarter (Local Entity)	P.O. 3000031681 was issued to Franklins Earthmoving. Project Complete. Reimbursement was sent to the state 8/30/16 DMP
Goal/Milestone for next quarter (Local Entity)	Franklins Earthmoving has completed construction. 8/30/16 DMP
Valid Contracts in Place (True/False)	True
No activity for month being reported (True/False)	True
Last Submission Date (Local)	8/1/2016 12:00:00 AM
Last Update (Local)	8/30/2016 12:00:00 AM

Capital Appropriations

Appropriation ID: 14-2037

[Back](#)

<b>14-2037 - Admin Agcy: 805 - Fiscal Agent: Bernalillo County - ACode: A142037 - ClassCode: 42037</b>	
Year	2014
Appropriation Title: KATHRYN AVENUE HEALTHY TRAILS IMPROVE-ALB	
Description: for healthy trails improvements on Kathryn avenue SE between San Mateo boulevard and San Pedro drive in Albuquerque in Bernalillo county	
Fund Code	SEVERANCE TAX BONDS
Enter NOT COMPLIANT if entity is not compliant with Executive Order 2013-006?	
Bond Sale Date	6/24/2014
Bond Series Number	2014A
Amount of Bond Sale	\$20,000
Category	Local
Subcategory	Highways, Roads, Bridges
County	Bernalillo
State Amount	\$20,000
Chapter/Section	66 / 25/ 8
Reversion Date	6/30/2018
<b>SHARE/BOF Data</b>	
Expended Amount (SHARE)	\$0
Appropriation Balance (SHARE)	\$20,000
Expended Amount (BOF)	\$0
AIPP Amount (BOF)	\$0
Reversion Amount (BOF)	\$0
Appropriation Balance (BOF)	\$20,000
Last Update (SHARE/BOF)	7/27/2016
<b>State Agency Data</b>	
ICIP Project #	
ICIP Priority #	/
Local Fiscal Agent	02000 - Bernalillo County
Reauth from Prior Project Amount	\$0
Amount Obligated	\$20,000
Project End Date	6/30/2018
Expended Amount ?	\$0
AIPP Amount	\$0
Reauth of Balance to New Project	\$0
Reauth to Project #?	
Reversion Amount	\$0
Project Status?	Sept District performed final inspection for ADA compliance, anticipate to have this project closed by Oct 2016 July 2016 Awaiting NTC packet, construction complete Purchase order in place as of 4/25/2016 Notice of Obligation received on 4/13/2016
Goal/Milestone achieved Last Quarter	Design phase
Goal/Milestone for next Quarter	Awaiting NTC packet
Project Phase	0230 - Substantial Completion - Closeout
Current Balance	\$20,000
Last Agency Update	9/15/2016
Last Agency Submission Date	9/15/2016
<b>Local Data</b>	
Expended Amount (Local Entity)	\$20,000
Current Balance (Local Entity)	\$0
Project Status (Local Entity)	Agreement excuted on 10/30/15 DMP
Project Phase (Local Entity)	0240 - Project Complete
Goal/Milestone achieved last quarter (Local Entity)	P.O. 3000031681 issued to Franklins Earthmoving. Project is completed. DMP 8/30/16
Goal/Milestone for next quarter (Local Entity)	Franklins Earthmoving has finished construction. Reimbursement will be sent 8/30/16 DMP
Valid Contracts in Place (True/False)	True
No activity for month being reported (True/False)	True
Last Submission Date (Local)	8/1/2016 12:00:00 AM
Last Update (Local)	8/30/2016 12:00:00 AM

### Capital Appropriations

Appropriation ID: 14-2041

[Back](#)

<b>14-2041 - Admin Agcy: 805 - Fiscal Agent: Bernalillo County - ACode: A142041 - ClassCode: 42041</b>	
Year	2014
Appropriation Title: PENNSYLVANIA AVE	HEALTHY TRAILS IMPROVE-ALB
Description: for healthy trails improvements	on Pennsylvania street NE between Marquette avenue and Southern avenue in Albuquerque in Bernalillo county
Fund Code	SEVERANCE TAX BONDS
Enter NOT COMPLIANT if entity is not compliant with Executive Order 2013-006?	
Bond Sale Date	6/24/2014
Bond Series Number	2014A
Amount of Bond Sale	\$25,000
Category	Local
Subcategory	Highways, Roads, Bridges
County	Bernalillo
State Amount	\$25,000
Chapter/Section	66 / 25/ 12
Reversion Date	6/30/2018
<b>SHARE/BOF Data</b>	
Expended Amount (SHARE)	\$0
Appropriation Balance (SHARE)	\$25,000
Expended Amount (BOF)	\$0
AIPP Amount (BOF)	\$0
Reversion Amount (BOF)	\$0
Appropriation Balance (BOF)	\$25,000
Last Update (SHARE/BOF)	7/27/2016
<b>State Agency Data</b>	
ICIP Project #	
ICIP Priority #	/
Local Fiscal Agent	02000 - Bernalillo County
Reauth from Prior Project Amount	\$0
Amount Obligated	\$25,000
Project End Date	6/30/2018
Expended Amount ?	\$0
AIPP Amount	\$0
Reauth of Balance to New Project	\$0
Reauth to Project #?	
Reversion Amount	\$0
Project Status?	Sept 2016 14-2036, 14-2037 14-2041 Tied together, construction complete, Final File Audit Process JULY 2016 Project complete KCG Notice of Obligation received on 4/13/2016. Will establish Purchase Order.
Goal/Milestone achieved Last Quarter	Third Party agreement has been established.
Goal/Milestone for next Quarter	Process NTC Packet
Project Phase	0230 - Substantial Completion - Closeout
Current Balance	\$25,000
Last Agency Update	9/15/2016
Last Agency Submission Date	9/15/2016
<b>Local Data</b>	
Expended Amount (Local Entity)	\$25,000
Current Balance (Local Entity)	\$0
Project Status (Local Entity)	Agreement executed on 10/30/2015. 11/20/15 DMP
Project Phase (Local Entity)	0240 - Project Complete
Goal/Milestone achieved last quarter (Local Entity)	P.O. 300031681 to Franklins Earthmoving. Project completed. DMP 8/30/16
Goal/Milestone for next quarter (Local Entity)	Franklins Earthmoving has finished construction. DMP 8/30/16
Valid Contracts in Place (True/False)	True
No activity for month being reported (True/False)	True
Last Submission Date (Local)	8/1/2016 12:00:00 AM
Last Update (Local)	8/30/2016 12:00:00 AM

Capital Appropriations

Appropriation ID: 14-2046

[Back](#)

<b>14-2046 - Admin Agcy: 805 - Fiscal Agent: Bernalillo County - ACode: A142046 - ClassCode: 42046</b>	
Year	2014
<b>Appropriation Title: TRUMBULL AVE &amp; SAN PEDRO STREELIGHTS-ALB</b>	
<b>Description: to purchase and install street lights along Trumbull avenue SE and San Pedro drive SE in Albuquerque in Bernalillo county</b>	
Fund Code	SEVERANCE TAX BONDS
Enter NOT COMPLIANT if entity is not compliant with Executive Order 2013-006?	
Bond Sale Date	6/24/2014
Bond Series Number	2014A
Amount of Bond Sale	\$100,000
Category	Local
Subcategory	Highways, Roads, Bridges
County	Bernalillo
State Amount	\$100,000
Chapter/Section	66 / 25/ 17
Reversion Date	6/30/2018
<b>SHARE/BOF Data</b>	
Expended Amount (SHARE)	\$0
Appropriation Balance (SHARE)	\$100,000
Expended Amount (BOF)	\$0
AIPP Amount (BOF)	\$0
Reversion Amount (BOF)	\$0
Appropriation Balance (BOF)	\$100,000
Last Update (SHARE/BOF)	7/27/2016
<b>State Agency Data</b>	
ICIP Project #	
ICIP Priority #	/
Local Fiscal Agent	02000 - Bernalillo County
Reauth from Prior Project Amount	\$0
Amount Obligated	\$0
Project End Date	6/30/2018
Expended Amount ?	\$0
AIPP Amount	\$0
Reauth of Balance to New Project	\$0
Reauth to Project #?	
Reversion Amount	\$0
Project Status?	Sept 2016 Approaching final design phase, city has not yet established an NOO with NMDOT. NOO has been sent to the county. This project is being sole sourced to PNM as PNM is the only one that can complete this work. KCG July 2016 NOO sent to county from D3 KCG 10/21/2015, Received signed agreement from LTA, execution of agreement in process 7/28/2015 was notified that Lead Agency on project is changing from City of Albuquerque to Bernalillo County. Will start drafting agreements. 7/31/2015
Goal/Milestone achieved Last Quarter	Planning phase
Goal/Milestone for next Quarter	Begin Construction phase, establish NOO and process expenditures
Project Phase	0200 - Purchase in Process - Ad/Bid
Current Balance	\$100,000
Last Agency Update	9/13/2016
Last Agency Submission Date	9/13/2016
<b>Local Data</b>	
Expended Amount (Local Entity)	\$0
Current Balance (Local Entity)	\$0
Project Status (Local Entity)	Agreement executed on 10/30/2015. 11/20/15 DMP
Project Phase (Local Entity)	0150 - Grant Agreement Issued
Goal/Milestone achieved last quarter (Local Entity)	Initial planning was completed and proposed lighting locations were submitted to the City of Albuquerque for review. City authorized County to begin coordination with PNM Electric. A PO 3000033618 was issued on 8/1/16. 8/30/16 DMP
Goal/Milestone for next quarter (Local Entity)	Begin coordination with PNM Electric to determine the feasibility and cost for street light installation at the proposed locations. Secure final approvals for the installation locations. 8/30/16 DMP
Valid Contracts in Place (True/False)	True
No activity for month being reported (True/False)	False
Last Submission Date (Local)	8/1/2016 12:00:00 AM
Last Update (Local)	8/30/2016 12:00:00 AM

### Capital Appropriations

Appropriation ID: 14-2084

[Back](#)

<b>14-2084 - Admin Agcy: 805 - Fiscal Agent: Bernalillo County - ACode: A142084 - ClassCode: 42084</b>	
Year	2014
<b>Appropriation Title: BERN CO SOUTH VALLEY QUIET RAILROAD CROSSINGS</b>	
<b>Description: to plan, design, construct and equip quiet railroad crossings in the south valley of Bernalillo county</b>	
Fund Code	SEVERANCE TAX BONDS
Enter NOT COMPLIANT if entity is not compliant with Executive Order 2013-006?	
Bond Sale Date	6/24/2014
Bond Series Number	2014A
Amount of Bond Sale	\$180,387
Category	Local
Subcategory	Transportation
County	Multiple Co
State Amount	\$180,387
Chapter/Section	66 / 25/ 59
Reversion Date	6/30/2018
<b>SHARE/BOF Data</b>	
Expended Amount (SHARE)	\$0
Appropriation Balance (SHARE)	\$180,387
Expended Amount (BOF)	\$0
AIPP Amount (BOF)	\$0
Reversion Amount (BOF)	\$0
Appropriation Balance (BOF)	\$180,387
Last Update (SHARE/BOF)	7/27/2016
<b>State Agency Data</b>	
ICIP Project #	28589
ICIP Priority #	/
Local Fiscal Agent	02000 - Bernalillo County
Reauth from Prior Project Amount	\$0
Amount Obligated	\$180,387
Project End Date	6/30/2018
Expended Amount ?	\$116,000
AIPP Amount	\$0
Reauth of Balance to New Project	\$0
Reauth to Project #?	
Reversion Amount	\$0
Project Status?	Sept 2016 Construction on going, tied to 13-1817 5/13/2016 Purchase Order Established Notice of Obligation received on 4/29/2016, will create PO. Grant Agreement D14746 executed on 3/4/2015
Goal/Milestone achieved Last Quarter	Purchase in Process Third Party agreement reviewed
Goal/Milestone for next Quarter	Project in Construction
Project Phase	0220 - Project in Construction
Current Balance	\$64,387
Last Agency Update	9/13/2016
Last Agency Submission Date	9/13/2016
<b>Local Data</b>	
Expended Amount (Local Entity)	\$0
Current Balance (Local Entity)	\$0
Project Status (Local Entity)	Design and construct a railroad quiet crossing. 12/29/15 DMP
Project Phase (Local Entity)	0150 - Grant Agreement Issued
Goal/Milestone achieved last quarter (Local Entity)	PO 3000032677 has been issued with Rio Metro Regional Transit. 8/30/16 DMP
Goal/Milestone for next quarter (Local Entity)	Construction estimated completion in November 2016. 8/30/16 DMP
Valid Contracts in Place (True/False)	True
No activity for month being reported (True/False)	True
Last Submission Date (Local)	8/1/2016 12:00:00 AM
Last Update (Local)	8/30/2016 12:00:00 AM