



County of Bernalillo Planning and Development Services

111 Union Square St SE – Suite 100 - Albuquerque NM 87102 – (505)314-0350 – Fax (505) 314-0480

Plumbing Inspection Request

Choose from the following inspection list when requesting an inspection.

- Atmospheric Vacuum Breaker** - installation of backflow device complete
- Backflow** - backflow preventer inspection
- Final** - all appliances and equipment installed
- Fire Line** – yard line with in property lines connected outside the building
- Fire Sprinkler** – piping inside building including insulation
- Gas Piping Only** – gas rough in piping in building or house
- Gas Yard Line** – gas piping underground with in property lines connected outside the building
- Grease Trap** – rough in piping and grease trap installed
- Hi Pressure Mercury** – air test on piping for natural gas with pressure 2 lbs and over
- LP Gas Yard Line** – liquid propane piping underground within property lines connected outside the building
- LP Mercury Final** – air test on piping for liquid propane
- Mercury Final** – air test on piping for natural gas up to 2 lbs of gas pressure
- Pocket Roof** – piping within the confines of finish ceiling and roof before roof cover up
- Pool Final** - completion of pool equipment and prior to pool building permit final
- Pool Rough In** - all pool piping is installed and pressure tested to 30 lbs air or water
- Re-inspection** -
- Roof Drain** - piping rough in installed in walls filled with water for testing
- Sand Trap** – rough in piping and sand trap installed
- Sanitary Rough In** -sewer and water pipes inside of building or house under test
- Sanitary Rough In Water Dist Service House Sewer**- pipes inside building or house including yard lines
- Sewer Tap / Sewer Lateral** - sewer tap and lateral piping in street up to property line
- Sewer Yard line** - sewer piping from building to sewer main or septic tank
- Shower Pan** - shower pan lined before installing tile.
- Solar Radiant Rough In** – rough in piping under test
- Solar Water Heater** - final installation complete
- Spa Rough In** – rough in piping under test
- Storm Drain** - all underground piping
- Temporary Gas** – available between October 1 to April 30
- Top Out** - water, sewer and gas piping installed from floor up to and including all extensions through roof
- Water Conservation Final**- verification of water conservation requirements
- Water Distribution** - all water piping inside of building or house
- Water Heater Final** - final installation complete
- Water Service** - water piping from the service meter connected to outside the building
- Water Softener** - final installation complete



County of Bernalillo Planning and Development Services

111 Union Square St SE – Suite 100 - Albuquerque NM 87102 – (505)314-0350 – Fax (505) 314-0480

Mechanical Inspection Requests

Choose from the following inspection list when requesting an inspection.

Air Conditioner Final- final installation complete

Air Conditioner Rough/Top Out – Air Conditioner or Swamp Cooler ducts installed and secured

Boiler Final - final installation complete

Boiler Rough In- rough in piping under test

Duct Insulation – installation of insulation on duct

Duct Work – rough in duct installation

Final – all appliances and equipment installed

Fire Damper- rough in installation of dampers

Fireplace Final – final installation complete

Fireplace Rough In - after frame and before covering with sheetrock

Gas Yard Line - gas piping underground with in property lines connected outside the building

Heating Duct Underground - When all underground ducts are installed and secured

Heating Final – final installation complete

Heating Rough/Top Out - all heating pipes, ducts and vents are installed

Hi Pressure Mercury - air test on piping for natural gas with pressure 2 lbs and over

Hood – Grease duct hood rough in or final installation

LP Gas Mercury Final - air test on piping for liquid propane gas up to 2 lbs of gas pressure

LP Gas Yard Line- liquid propane piping underground within property lines connected outside the building

Mercury Gas Final - air test on piping for natural gas up to 2 lbs of gas pressure

Pocket Roof - ducting within the confines of finish ceiling and roof before roof cover up

Radiant Rough In - tubing secured to wire, manifold and pressure tested

Radiant Top Out – venting through roof

Reinspection -

Solar Domestic Water Heater - final installation complete

Solar Hot Air Space Heating -

Solar Hydronic Space Heating -

Temporary Gas - available between October 1 to April 30

Temporary Heat - available between October 1 to April 30

Water Heater Final - final installation complete