



County of Bernalillo Planning and Development Services  
111 Union Square St SE – Suite 100 - Albuquerque NM 87102 – (505)314-0350 – Fax (505) 314-0480

## Plumbing Inspection Request

*Choose from the following inspection list when requesting an inspection.*

### **Re-inspection -**

**Fire Line** – yard line with in property lines connected outside the building

**Sewer Yard line** - sewer piping from building to sewer main or septic tank

**Water Service** - water piping from the service meter connected to outside the building

**Gas Yard Line** – gas piping underground with in property lines connected outside the building

**LP Gas Yard Line** – liquid propane piping underground within property lines connected outside the building

**Sewer Tap / Sewer Lateral** - sewer tap and lateral piping in street up to property line

**Grease Trap** – rough in piping and grease trap installed

**Sand Trap** – rough in piping and sand trap installed

**Storm Drain** - all underground piping

**Sanitary Rough In** -sewer and water pipes inside of building or house under test

**Sanitary Rough In Water Dist Service House Sewer**- pipes inside building or house including yard lines

**Top Out** - water, sewer and gas piping installed from floor up to and including all extensions through roof

**Roof Drain** - piping rough in installed in walls filled with water for testing

**Water Distribution** - all water piping inside of building or house

**Gas Piping Only** – gas rough in piping in building or house

**Pocket Roof** – piping within the confines of finish ceiling and roof before roof cover up

**Shower Pan** - shower pan lined before installing tile.

**Temporary Gas** – available between October 1 to April 30

**Final** - all appliances and equipment installed

**Mercury Final** – air test on piping for natural gas up to 2 lbs of gas pressure

**LP Mercury Final** – air test on piping for liquid propane

**Hi Pressure Mercury** – air test on piping for natural gas with pressure 2 lbs and over

**Water Conservation Final**- verification of water conservation requirements

**Water Heater Final** - final installation complete

**Water Softener** - final installation complete

**Fire Sprinkler** – piping inside building including insulation

**Atmospheric Vacuum Breaker** - installation of backflow device complete

**Backflow** - backflow preventer inspection

**Pool Rough In** - all pool piping is installed and pressure tested to 30 lbs air or water

**Pool Final** - completion of pool equipment and prior to pool building permit final

**Spa Rough In** – rough in piping under test

**Solar Radiant Rough In** – rough in piping under test

**Solar Water Heater** - final installation complete



County of Bernalillo Planning and Development Services

111 Union Square St SE – Suite 100 - Albuquerque NM 87102 – (505)314-0350 – Fax (505) 314-0480

## ***Mechanical Inspection Requests***

*Choose from the following inspection list when requesting an inspection.*

**Reinspection -**

- Gas Yard Line** - gas piping underground with in property lines connected outside the building
- LP Gas Yard Line**- liquid propane piping underground within property lines connected outside the building
- Heating Duct Underground** - When all underground ducts are installed and secured
- Radiant Rough In** - tubing secured to wire, manifold and pressure tested
- Gas Piping Only** – gas rough in piping in building or house

**Air Conditioner Rough/Top Out** – Air Conditioner or Swamp Cooler ducts installed and secured

**Heating Rough/Top Out** - all heating pipes, ducts and vents are installed

**Duct Insulation** – installation of insulation on duct

**Duct Work** – rough in duct installation

**Radiant Top Out** – venting through roof

**Boiler Rough In**- rough in piping under test

**Fireplace Rough In** - after frame and before covering with sheetrock

**Fire Damper**- rough in installation of dampers

**Hood** – Grease duct hood rough in or final installation

**Pocket Roof** - ducting within the confines of finish ceiling and roof before roof cover up

**Final** – all appliances and equipment installed

**Air Conditioner Final**- final installation complete

**Heating Final** – final installation complete

**Boiler Final** - final installation complete

**Fireplace Final** – final installation complete

**Water Heater Final** - final installation complete

**Temporary Gas** - available between October 1 to April 30

**Temporary Heat** - available between October 1 to April 30

**Mercury Gas Final** - air test on piping for natural gas up to 2 lbs of gas pressure

**LP Gas Mercury Final** - air test on piping for liquid propane gas up to 2 lbs of gas pressure

**Hi Pressure Mercury** - air test on piping for natural gas with pressure 2 lbs and over

**Solar Domestic Water Heater** - final installation complete

**Solar Hot Air Space Heating** -

**Solar Hydronic Space Heating** -